
Mitigation Monitoring and Reporting Program

Introduction

The California Environmental Quality Act (CEQA) requires a lead or public agency that approves or carries out a project for which an Mitigated Negative Declaration has been certified which identifies one or more significant adverse environmental effects and where findings with respect to changes or alterations in the project have been made, to adopt a "...reporting or monitoring program for the changes to the project which it has adopted or made a condition of project approval in order to mitigate or avoid significant effects on the environment" (CEQA, Public Resources Code Sections 21081, 21081.6).

A Mitigation Monitoring and Reporting Program (MMRP) is required to ensure that adopted mitigation measures are successfully implemented. The City of Moreno Valley is the Lead Agency for the project and is responsible for implementation of the MMRP. This report describes the MMRP for the Project and identifies the parties that will be responsible for monitoring implementation of the individual mitigation measures in the MMRP.

Mitigation Monitoring and Reporting Program

The MMRP for the Project will be active through all phases of the Project, including design, construction, and operation. The attached table identifies the mitigation program required to be implemented by the City for the Project. The table identifies mitigation measures required by the City to mitigate or avoid significant impacts associated with the implementation of the Project, the timing of implementation, and the responsible party or parties for monitoring compliance.

The MMRP also includes a column that will be used by the compliance monitor (individual responsible for monitoring compliance) to document when implementation of the measure is completed. As individual Plan, Program, Policies, and mitigation measures are completed, the compliance monitor will sign and date the MMRP, indicating that the required actions have been completed.

This page intentionally left blank.

TABLE 1: MITIGATION MONITORING AND REPORTING PROGRAM

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
BIOLOGICAL RESOURCES			
<p>MM BIO-1: Nesting Bird Survey. Prior to ground disturbances and construction activities, including vegetation removal, the Project Applicant shall ensure that impacts to nesting bird species at the Project site are avoided through the implementation of pre-construction surveys, ongoing monitoring, and if necessary, establishment of minimization measures. The Project Application shall adhere to the following:</p> <ol style="list-style-type: none"> 1. Applicant shall designate a biologist (Designated Biologist) experienced in : identifying local and migratory bird species of special concern; conducting bird surveys using appropriate survey methodology; nesting surveying techniques, recognizing breeding and nesting behaviors, locating nests and breeding territories, and identifying nesting stages and nest success; determining/establishing appropriate avoidance and minimization measures; and monitoring the efficacy of implemented avoidance and minimization measures. 2. A pre-activity field survey shall be conducted by the Designated Biologist prior to the issuance of grading permits for, to determine if active nests of species protected by the MBTA or the California Fish and Game Code are present in the construction zone. Surveys shall be conducted at the appropriate time of day/night, during appropriate weather conditions, no more than 3 days prior to the initiation of Project activities. Surveys shall encompass all suitable areas including trees, shrubs, bare ground, burrows, cavities, and structures. Survey duration shall take into consideration the size of the Project site; density, and complexity of the habitat; number of survey participants; survey techniques employed; and shall be sufficient to ensure the data collected is complete and accurate. If a nest is suspected, but not 	<p>Submittal of pre-activity field survey results report. Prior to construction.</p>	<p>City of Moreno Valley Community Development Department</p>	

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
<p>confirmed, the Designated Biologist shall establish a disturbance-free buffer until additional surveys can be completed, or until the location can be inferred based on observations. If a nest is observed, but thought to be inactive, the Designated Biologist shall monitor the nest for one hour (four hours for raptors during the non-breeding season) prior to approaching the nest to determine status. The Designated Biologist shall use their best professional judgement regarding the monitoring period and whether approaching the nest is appropriate.</p> <p>3. If active nests are found during nesting bird surveys, the Designated Biologist shall immediately establish a conservative avoidance buffer surrounding the nest based on their best professional judgement and experience. The Designated Biologist shall monitor the nest at the onset of Project activities, and at the onset of any changes in such Project activities (e.g., increase in number or type of equipment, change in equipment usage, etc.) to determine the efficacy of the buffer. If the Designated Biologist determines that such Project activities may be causing an adverse reaction, the Designated Biologist shall adjust the buffer accordingly or implement alternative avoidance and minimization measures, such as redirecting or rescheduling construction or erecting sound barriers. All work within these buffers will be halted until the nesting effort is finished (i.e., the juveniles are surviving independent from the nest). The onsite Designated Biologist will review and verify compliance with these nesting avoidance buffers and will verify the nesting effort has finished. Work can resume within these avoidance areas when no other active nests are found.</p>			

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
<p>MM BIO-2: State Drainages. A 1602 Streambed Alteration Agreement shall be obtained from the CDFW for the proposed impacts to 0.346 acres of CDFW jurisdiction.</p> <p>The proposed 0.29 acres of impacts to waters of the State would require waste discharge requirements (WDR) under Port-Cologne from the Santa Ana RWQCB.</p> <p>A MSHCP DBESP shall be prepared for impacts to 0.346 acre of riverine resources. In addition, the Project shall purchase offsite mitigation at a 2:1 ratio by purchasing 0.692 acres of re-establishment credits at River Park Mitigation Bank to accommodate the impacts to the 0.15 acres from an agency-approved mitigation bank.</p>	<p>Obtain 1602 Streambed Alteration Agreement and WDR. Prior to Grading Permit.</p>	<p>City of Moreno Valley Community Development Department</p>	
<p>MM BIO-3: Waters of the United States. A USACE Nationwide Permit 29 and RWQCB Section 401 Water Quality Certification under the Clean Water Act shall be obtained for the proposed impacts to 0.29 acre of ephemeral stream considered Waters of the U.S.</p>	<p>Obtain Permit 29. Prior to Grading Permit.</p>		
<p>MM BIO-4: Tree Replacement. Trees within the Project site will be surveyed by a qualified arborist prior to construction. Trees removed as part of the Project will be replaced per Chapter 9.17, Landscape and Water Efficiency Requirements, of the City’s Municipal Code, which states that projects necessitating the removal of existing trees with four-inch or greater trunk diameters (calipers), shall be replaced at a three to one ratio, with minimum twenty-four (24) inch box size trees of the same species, or a minimum thirty-six (36) inch box for a one to one replacement, where approved.</p>	<p>Submittal of arborist report. Prior to Grading Permit.</p>		

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
CULTURAL RESOURCES			
<p>MM CUL-1: Archaeological Monitoring and Cultural Resources Monitoring Plan (CRMP) An archaeological monitoring program prepared for the Project shall stipulate that a qualified archaeologist shall conduct monitoring during the grading of the first three to five feet of the property. Prior to the granting of a grading permit for the Project, the archaeologist shall prepare a CRMP for review and concurrence by the City. The CRMP should stipulate the local locations and depths for archaeological monitoring, the procedures and protocols for discoveries, and the treatment of any artifacts recovered. Should cultural resources be discovered during earthwork, the CRMP will stipulate that the archaeologist shall have the authority to detour grading away from the discovery until an evaluation can be made.</p> <p>Should the discovery be determined to be significant, the CRMP shall include specific additional mitigation measures, such as data recovery, to mitigate adverse impacts to the discovered resource to a less than significant impact. All cultural resource discoveries will require that the site be registered at the EIC and that the City of Moreno Valley be immediately notified of the discovery and any additional mitigation measures.</p>	<p>Confirmation of professional archaeologist retention/ongoing/monitoring/submittal of Report of Findings. Prior to Grading Permit and during subsurface excavation.</p>	<p>City of Moreno Valley Community Development Department</p>	
PALEONTOLOGICAL			
<p>MM PAL-1: Paleontological Monitoring. Prior to the issuance of a grading plan, a paleontologist shall prepare a Paleontological Resource Impact Mitigation Plan (PRIMP) for submittal and review by the City. Implementation of the PRIMP will ensure that adverse impacts to potentially significant paleontological resources are mitigated to a level less than significant. The PRIMP should follow the outline below:</p>	<p>Submittal of a Paleontological Resource Impact Mitigation Plan. Prior to Grading Permit.</p>	<p>City of Moreno Valley Community Development Department</p>	

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
<ol style="list-style-type: none"> 1. Monitoring of mass grading and excavation activities in areas identified as likely to contain paleontological resources shall be performed by a qualified paleontologist or paleontological monitor. The PRIMP shall stipulate that monitoring will be conducted either full or part time at the determination of the paleontologist, based upon the identification of undisturbed sediments of Pleistocene very old alluvial fan deposits (“Qvofa”). Monitoring of Holocene young sandy alluvial fan deposits (“Qyfa”) is not recommended; however, these deposits are likely relatively thin and overlie Pleistocene very old alluvial fan deposits. Therefore, monitoring in areas mapped as young sandy alluvial fan deposits may commence when those deposits are graded away and the very old alluvial fan deposits become exposed. The Project paleontologist is responsible to periodically visit the property during the initial stages of grading to identify the Pleistocene deposits and direct the initiation of monitoring. 2. Paleontological monitors shall be equipped to salvage fossils as they are unearthed to avoid construction delays. The monitor must be empowered to temporarily halt or divert equipment to allow removal of abundant or large specimens in a timely manner. The monitor shall notify the Project paleontologist, who will then notify the concerned parties of the discovery. Monitoring may be reduced if the potentially fossiliferous units are not present in the subsurface, or, if present, are determined upon exposure and examination by qualified paleontological personnel to have low potential to contain fossil resources. 3. Fossils shall be collected and placed in cardboard flats or plastic buckets and identified by field number, collector, and date collected. Notes shall be taken on the map location and stratigraphy of the site, which is photographed before it is vacated, and the fossils are removed to a safe place. On mass grading projects, discovered fossil sites shall be protected by flagging to prevent them from being over-run by earthmovers (scrapers) before salvage begins. Fossils shall be collected in a similar 			

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
<p>manner, with notes and photographs being taken before removing the fossils. Precise location of the site shall be determined with the use of handheld GPS units. If the site involves remains from a large terrestrial vertebrate, such as large bone(s) or a mammoth tusk, that is/are too large to be easily removed by a single monitor, a fossil recovery crew shall excavate around the find, encase the find within a plaster and burlap jacket, and remove it after the plaster is set. For large fossils, use of the contractor’s construction equipment may be solicited to help remove the jacket to a safe location.</p> <p>4. Isolated fossils shall be collected by hand, wrapped in paper, and placed in temporary collecting flats or five-gallon buckets. Notes shall be taken on the map location and stratigraphy of the site, which shall be photographed before it shall be vacated and the fossils are removed to a safe place.</p> <p>5. Particularly small invertebrate fossils typically represent multiple specimens of a limited number of organisms, and a scientifically suitable sample can be obtained from one to several five-gallon buckets of fossiliferous sediment. If it is possible to dry screen the sediment in the field, a concentrated sample may consist of one or two buckets of material. For vertebrate fossils, the test is usually the observed presence of small pieces of bones within the sediments. If present, as many as 20 to 40 five-gallon buckets of sediment can be collected and returned to a separate facility to wet-screen the sediment.</p> <p>6. In accordance with the “Microfossil Salvage” section of the Society of Vertebrate Paleontology guidelines (2010:7), bulk sampling and screening of fine-grained sedimentary deposits (including carbonate-rich paleosols) must be performed if the deposits are identified to possess indications of producing fossil “microvertebrates” to test the feasibility of the deposit to yield fossil bones and teeth.</p> <p>7. In the laboratory, individual fossils are cleaned of extraneous matrix, any breaks are repaired, and the specimen, if needed, is stabilized by soaking</p>			

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
<p>in an archivally approved acrylic hardener (e.g., a solution of acetone and Paraloid B-72).</p> <p>8. Recovered specimens are prepared to a point of identification and permanent preservation (not display), including screen-washing sediments to recover small invertebrates and vertebrates. Preparation of individual vertebrate fossils is often more time-consuming than for accumulations of invertebrate fossils.</p> <p>9. Identification and curation of specimens into a professional, accredited public museum repository with a commitment to archival conservation and permanent retrievable storage (e.g., the Western Science Center) shall be conducted. The paleontological program should include a written repository agreement prior to the initiation of mitigation activities. Prior to curation, the lead agency (e.g., the City of Moreno Valley) will be consulted on the repository/museum to receive the fossil material.</p> <p>10. A final report of findings and significance will be prepared, including lists of all fossils recovered and necessary maps and graphics to accurately record their original location(s). The report, when submitted to, and accepted by, the appropriate lead agency, will signify satisfactory completion of the project program to mitigate impacts to any potential nonrenewable paleontological resources (i.e., fossils) that might have been lost or otherwise adversely affected without such a program in place.</p> <p>11. Decisions regarding the intensity of the PRIMP will be made by the Project paleontologist based on the significance of the paleontological resources and their biostratigraphic, biochronologic, paleoecologic, taphonomic, and taxonomic attributes, not upon the ability of a Project proponent to fund the PRIMP.</p>			

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
TRIBAL			
<p>MM TCR-1: Archaeological Monitoring. Prior to the issuance of a grading permit, the Developer shall retain a professional archaeologist, who meets the U.S. Secretary of the Interior Standards, to conduct monitoring of all mass grading and trenching activities.</p> <p>The Project Archaeologist, in consultation with the Consulting Tribe(s) including Rincon Band of Luiseño Indians, the contractor, and the City, shall develop a CRMP as defined in TCR-3. The Project archeologist shall attend the pre-grading meeting with the City, the construction manager and any contractors and will conduct a mandatory Cultural Resources Worker Sensitivity Training to those in attendance. The archaeological monitor shall have the authority to temporarily halt and redirect earth moving activities in the affected area in the event that suspected archaeological resources are unearthed.</p>	<p>Submit a CRMP prepared by Professional Archaeologist in consultation with Tribe. Prior to Grading Permit.</p>	<p>Qualified Professional Archeologist/ City of Moreno Valley Community Development Department</p>	
<p>MM TCR-2: Native American Monitoring. Prior to the issuance of a grading permit, the Developer shall secure agreements with the Rincon Band of Luiseño Indians for tribal monitoring. The City is also required to provide a minimum of 30 days’ advance notice to the tribes of all mass grading and trenching activities. The Native American Tribal Representatives shall have the authority to temporarily halt and redirect earth moving activities in the affected area in the event that suspected archaeological resources are unearthed. The Native American Monitor(s) shall attend the pre-grading meeting with the Project Archaeologist, City, the construction manager and any contractors and will conduct the Tribal Perspective of the mandatory Cultural Resources Worker Sensitivity Training to those in attendance.</p>	<p>Secure Tribal Monitoring Agreements. Prior to Grading Permit.</p>	<p>City of Moreno Valley Community Development Department</p>	

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
<p>MM TCR-3: Cultural Resource Disposition. In the event that Native American cultural resources are discovered during the course of grading (inadvertent discoveries), the following procedures shall be carried out for final disposition of the discoveries:</p> <p>a. One or more of the following treatments, in order of preference, shall be employed with the tribes. Evidence of such shall be provided to the City of Moreno Valley Planning Department:</p> <p>i. Preservation-In-Place of the cultural resources, if feasible. Preservation in place means avoiding the resources, leaving them in the place they were found with no development affecting the integrity of the resources.</p> <p>ii. Onsite reburial of the discovered items as detailed in the treatment plan required pursuant to MM CR-1. This shall include measures and provisions to protect the future reburial area from any future impacts in perpetuity. Reburial shall not occur until all legally required cataloging and basic recordation have been completed. No recordation of sacred items is permitted without the written consent of all Consulting Native American Tribal Governments as defined in CR-1. The location for the future reburial area shall be identified on a confidential exhibit on file with the City, and concurred to by the Consulting Native American Tribal Governments prior to certification of the environmental document.</p>	<p>Treatment of human remains and/or associated funerary objects. Upon unanticipated discovery of human and/or funerary remains.</p>	<p>City of Moreno Valley Community Development Department</p>	
<p>MM TCR-4: Cultural Resource Monitoring Plan (CRMP). The Project Archaeologist, in consultation with the Consulting Tribe(s), the contractor, and the City, shall develop a CRMP in consultation pursuant to the definition in AB52 to address the details, timing and responsibility of all archaeological and cultural activities that will occur on the project site. A consulting Tribe is defined as a Tribe that initiated the AB 52 tribal consultation process for the Project, has not opted out of the AB52 consultation process, and has</p>	<p>Submit a CRMP prepared by Professional Archaeologist in consultation with Tribe. Prior to Grading Permit.</p>	<p>Qualified Professional Archeologist/ City of Moreno Valley Community Development Department</p>	

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
<p>completed AB 52 consultation with the City as provided for in Cal Pub Res Code Section 21080.3.2(b)(1) of AB52.</p> <p>Details in the Plan shall include:</p> <ul style="list-style-type: none"> a) Project description and location; b) Project grading and development scheduling; c) Roles and responsibilities of individuals on the Project; d) The pre-grading meeting and Cultural Resources Worker Sensitivity Training details; e) The protocols and stipulations that the contractor, City, Consulting Tribe(s) and Project archaeologist will follow in the event of inadvertent cultural resources discoveries, including any newly discovered cultural resource deposits that shall be subject to a cultural resources evaluation. f) The type of recordation needed for inadvertent finds and the stipulations of recordation of sacred items. g) Contact information of relevant individuals for the Project. 			
<p>MM TCR 5: Grading Plan. The City shall verify that the following note is included on the Grading Plan:</p> <p>"If any suspected archaeological resources are discovered during ground – disturbing activities and the Project Archaeologist or Native American Tribal Representatives are not present, the construction supervisor is obligated to halt work in a 100-foot radius around the find and call the Project Archaeologist and the Tribal Representatives to the site to assess the significance of the find."</p>	<p>Verify note is included in Grading Plan. Prior to Grading Permit.</p>	<p>City of Moreno Valley Community Development Department</p>	
<p>MM TCR 6: Inadvertent Finds. If potential historic or cultural resources are uncovered during excavation or construction activities at the project site that were not assessed by the archaeological report(s) and/or environmental assessment conducted prior to Project approval, all ground disturbing activities</p>	<p>Cease all ground disturbing activity within 100 feet of the</p>	<p>City of Moreno Valley Community Development Department</p>	

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
<p>in the affected area within 100 feet of the uncovered resource must cease immediately and a qualified person meeting the Secretary of the Interior's standards (36 CFR 61), Tribal Representatives, and all site monitors per the Mitigation Measures, shall be consulted by the City to evaluate the find, and as appropriate recommend alternative measures to avoid, minimize or mitigate negative effects on the historic, or prehistoric resource. Further ground disturbance shall not resume within the area of the discovery until an agreement has been reached by all parties as to the appropriate mitigation. Work shall be allowed to continue outside of the buffer area and will be monitored by additional archeologist and Tribal Monitors, if needed. Determinations and recommendations by the consultant shall be immediately submitted to the Community Development Department for consideration and implemented as deemed appropriate by the Community Development Director, in consultation with the State Historic Preservation Officer (SHPO) and any and all Consulting Native American Tribes as defined in MM TCR-2 before any further work commences in the affected area. If the find is determined to be significant and avoidance of the site has not been achieved, a Phase III data recovery plan shall be prepared by the Project Archeologist, in consultation with the Tribe, and shall be submitted to the City for their review and approval prior to implementation of the said plan.</p>	<p>uncovered resource and contact qualified persons, consulting Tribes, and site monitors. In the case of an inadvertent historic or cultural find.</p>		
<p>MM TCR 7: Human Remains. If human remains are discovered, no further disturbance shall occur in the affected area until the County Coroner has made necessary findings as to origin. If the County Coroner determines that the remains are potentially Native American, the California Native American Heritage Commission shall be notified within 24 hours of the published finding to be given a reasonable opportunity to identify the "most likely descendant". The "most likely descendant" shall then make recommendations and engage in consultations concerning the treatment of the remains (California Public Resources Code 5097.98). (GP Objective 23.3, CEQA).</p>	<p>Cease all ground disturbing activity and contact NAHC within 24 Hours per PRC 5097.98 if remains are potentially Native American. In the case of an inadvertent</p>	<p>City of Moreno Valley Community Development Department</p>	

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
	discovery of human remains.		
<p>MM TCR 8: Non-Disclosure of Reburial Locations. It is understood by all parties that unless otherwise required by law, the site of any reburial of Native American human remains or associated grave goods shall not be disclosed and shall not be governed by public disclosure requirements of the California Public Records Act. The Coroner, pursuant to the specific exemption set forth in California Government Code 6254 (r), parties, and Lead Agencies, will be asked to withhold public disclosure information related to such reburial, pursuant to the specific exemption set forth in California Government Code 6254 (r).</p>	<p>Reburial locations shall not be publicly disclosed. Pre- and post-project.</p>	<p>City of Moreno Valley Community Development Department</p>	
<p>MM TCR 9: Archeology Report - Phase III and IV. Prior to final inspection, the developer/permit holder shall prompt the Project Archeologist to submit two (2) copies of the Phase III Data Recovery report (if required for the Project) and the Phase IV Cultural Resources Monitoring Report that complies with the Community Development Department's requirements for such reports. The Phase IV report shall include evidence of the required cultural/historical sensitivity training for the construction staff held during the pre-grade meeting. The Community Development Department shall review the reports to determine adequate mitigation compliance. Provided the reports are adequate, the Community Development Department shall clear this condition. Once the report(s) are determined to be adequate, two (2) copies shall be submitted to the Eastern Information Center (EIC) at the University of California Riverside (UCR) and one (1) copy shall be submitted to the Consulting Tribe(s) Cultural Resources Department(s).</p>	<p>Submittal of two (2) copies of the Phase III and IV Data Recovery Reports (if required). Prior to Final Inspection.</p>	<p>Developer/Archaeologist/ City of Moreno Valley Community Development Department</p>	
<p>MM TCR 10: Tribe Notification. The San Manuel Band of Mission Indians Cultural Resources Department (SMBMI) shall be contacted regarding any precontact and/or historic-era finds and be provided information after the</p>	<p>Contact San Manuel Band of Mission Indians Cultural Resources</p>	<p>City of Moreno Valley Community Development Department</p>	

Mitigation Measure	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
archaeologist makes his/her initial assessment of the nature of the find, so as to provide Tribal input with regards to significance and treatment. In the event of any precontact and/or historic-era finds, SMBMI shall be included as a consulting tribe under TCR-1 through TCR-9.	Department (SMBMI). In the event of any precontact and/or historic-era finds.		

PPP	Action and Timing	Responsible for Ensuring Compliance / Verification	Date Completed and Initials
AIR QUALITY			
<p>PPP AQ-1: Rule 403. All applicable measures included in Rule 403, shall be incorporated into Project plans and specifications as implementation of Rule 403, which include but are not limited to (1):</p> <ul style="list-style-type: none"> • All clearing, grading, earth-moving, or excavation activities shall cease when winds exceed 25 mph per SCAQMD guidelines in order to limit fugitive dust emissions. • The contractor shall ensure that traffic speeds on unpaved roads and Project site areas are limited to 15 miles per hour or less. • The contractor shall ensure that all disturbed unpaved roads and disturbed areas within the Project are watered at least three (3) times daily during dry weather. Watering, with complete coverage of disturbed areas, shall occur at least three times a day, preferably in the mid-morning, afternoon, and after work is done for the day. 	<p>Compliance with Rule 403. Construction.</p>	<p>City of Moreno Valley Community Development Department</p>	
<p>PPP AQ-2 Rule 1108. All asphalt used during construction and operation shall comply with Rules 1108 and 1108.1:</p> <ul style="list-style-type: none"> • VOC contents of asphalt shall be limited and regulated during construction and any on-going maintenance. 	<p>Compliance with Rule 1108. Construction.</p>	<p>City of Moreno Valley Community Development Department</p>	
<p>PPP AQ-2: Rule 1113. The following measures shall be incorporated into Project plans and specifications as implementation of SCAQMD Rule 1113 (2):</p> <ul style="list-style-type: none"> • Only “Low-Volatile Organic Compounds (VOC)” paints (no more than 50 gram/liter of VOC) consistent with SCAQMD Rule 1113 shall be used. 	<p>Compliance with Rule 1113. Construction.</p>	<p>City of Moreno Valley Community Development Department</p>	
CULTURAL RESOURCES			

<p>PPP CUL-1: Should human remains be discovered during Project construction, the Project would be required to comply with State Health and Safety Code Section 7050.5, which states that no further disturbance may occur in the vicinity of the body until the County Coroner has made a determination of origin and disposition pursuant to Public Resources Code Section 5097.98. The County Coroner must be notified of the find immediately. If the remains are determined to be prehistoric, the Coroner will notify the Native American Heritage Commission, which will determine the identity of and notify a Most Likely Descendant (MLD). With the permission of the landowner or his/her authorized representative, the MLD may inspect the site of the discovery. The MLD must complete the inspection within 48 hours of notification by the NAHC.</p>	<p>Cease all ground disturbing activity and contact NAHC within 24 Hours per PRC 5097.98 if remains are potentially Native American. In the case of an inadvertent discovery of human remains.</p>	<p>City of Moreno Valley Community Development Department</p>	
<p>GEOLOGY</p>			
<p>PPP GEO-1: California Building Code. The Project is required to comply with the California Building Code as included in the City’s Municipal Code Chapter 8.20 to preclude significant adverse effects associated with seismic hazards. California Building Code related and geologist and/or civil engineer specifications for the Project are required to be incorporated into grading plans and specifications as a condition of Project approval.</p>	<p>Comply with California Building Cod. Prior to Grading Permit.</p>	<p>City of Moreno Valley Community Development Department</p>	
<p>WATER QUALITY</p>			
<p>PPP WQ-1: SWPPP. Prior to grading permit issuance, the Project developer shall have a Stormwater Pollution Prevention Plan (SWPPP) prepared by a QSD (Qualified SWPPP Developer) pursuant to the Municipal Code Section 8.21.170. The SWPPP shall incorporate all necessary Best Management Practices (BMPs) and other City requirements to comply with the National Pollutant Discharge Elimination System (NPDES) requirements to limit the potential of polluted runoff during construction activities. Project contractors shall be required to ensure compliance with the SWPPP and permit periodic inspection of the</p>	<p>Review and approval of SWPPP. Prior to Grading Permit.</p>	<p>City of Moreno Valley Community Development Department</p>	

construction site by City of Moreno Valley staff or its designee to confirm compliance.			
UTILITIES			
PPP E-1: CalGreen Compliance.	Comply with CalGreen standards. Prior to Final Inspection.	City of Moreno Valley Community Development Department	
PPP UT-1: AB 341. Implementation of the Project shall comply with AB 341 that would divert a minimum of 75 percent of operational solid waste from landfill facilities.	Comply with AB 341. During Project operation.	Developer/City of Moreno Valley Community Development Department	
PPP UT-2: Implementation of the Project shall comply with the City’s Municipal Code Chapter 8.80, Recycling and Diversion of Construction and Demolition Waste, which requires that developments must divert at least 50 percent of waste generated from demolition and construction and submit a waste management plan.	Comply with Municipal Code Chapter 8.80. During Project construction.	Developer/City of Moreno Valley Community Development Department	